



la marzocco

handmade in florence

Preventative Maintenance Checklist

GS3 6 Month

Please fill out all sections completely

Customer Name: _____	Service Provider: _____
Phone: _____	Technician: _____
Address: _____	Other Parts Used: _____
_____	Mileage: _____
Serial Number: _____	

All Models

- Clean and Back Flush Machine
- Replace Group Gaskets 8 mm (H.3.001) 9 mm (L105/B9)
- Replace Diffuser Screens (F.3.040)
- Test Flow Rate Group 1: _____
- Test Brew Temperature Setting Desired: _____ Current: _____
- Test Brew Pressure Setting
- Test All Switches for Proper Operation Replaced Acceptable
- Test Steam Boiler Vacuum Breaker for Proper Operation Replaced Acceptable
- Inspect Drain System
- Test Water with La Marzocco Water Test Kit (F.9.000)

If AV Model

- Test Shot Volumes
- Test Flow Meter for Correct Resistance Group 1: _____

If MP Model

- Rebuild MP Valve (SA/600K)

Notes: _____

Technician (Please Print): _____

Technician Signature: _____